The Highland Council

| Agenda Item | 4. |
|----------------|-----------|
| Report No | CCC/19/24 |

Committee: Climate Change Committee

Date: 7 November 2024

Report Title: Net Zero Programme Update

Report By: Assistant Chief Executive – Place

1 Purpose/Executive Summary

- 1.1 The Delivery Plan 2024-27 consists of 64 projects/programmes, managed through 6 Portfolio Boards. Each project is reported to a relevant committee for consideration and scrutiny in terms of the Portfolio Reporting Cycle agreed at Council on 9 May 2024. As outlined in the Delivery Plan, the Net Zero Programme is reported to the Climate Change Committee on a quarterly basis.
- 1.2 The purpose of this report is to provide an update on the Net Zero Programme and to present the second tranche of projects for inclusion in the Programme.
- 1.3 The content and structure of the report is intended to:-
 - assist Member scrutiny and performance management;
 - inform decision making and aid continuous improvement; and
 - provide transparency and accessibility

2 Recommendations

- 2.1 Members are asked to:
 - i. **Consider and scrutinise** progress to date as outlined in this report and Appendix 1; and
 - ii. **Recommend to Council** the approval of the project brief templates in Appendix 2 for inclusion in the Council's Net Zero Action Plan.

3 Implications

3.1 **Resource** - A revised approach for the future delivery of the Net Zero Strategy was approved by the Climate Change Committee in May 2024. The Committee agreed that to streamline efforts and maximise impact, a more focused approach should be taken to enable the Climate Change & Energy Team (CCET) to work closely with services to develop and deliver projects that will accelerate the Council's transition to Net Zero and becoming a climate-ready organisation.

The Council's Route Map to Net Zero requires a cross-service collaborative approach. As highlighted in the Net Zero Programme report presented to the Climate Change Committee in August, a governance model now sits with the Net Zero, Energy, Investment and Innovation Board. The Strategy Group and Thematic groups approved on 9 December 2021 remain an integral part of the approach with the Strategy Group responsible for the operational development and delivery of the Net Zero Strategy and Net Zero Programme.

- 3.2 **Legal** the Council has several requirements in respect of reporting against its climate change obligations, in addition to being required to directly support Scotland's target to end its contribution to climate change no later than 2045.
- 3.3 **Risk** failure to proactively address the climate and ecological emergency across all service delivery areas carries significant reputational risk, particularly considering the political ambition at both local and national levels around the climate change agenda. In addition, failure to take a proactive approach to climate change action will limit opportunities to secure external funding.

As outlined in Audit Scotland's <u>briefing</u> 'Scotland's councils' approach to addressing climate change', action is needed now to make sure that Scotland is resilient enough to deal with the impacts of the changes to the climate that are already happening. If we do not respond quickly enough to drastically reduce greenhouse gas emissions and increase our resilience, severe widespread impacts are expected. This includes extreme disruption to the systems we depend on for food, water, and shelter.

Key risks at a Programme level are outlined in section 5.3. As projects within the programme develop, project specific risks and issues will be captured and managed according to project management best practice and in compliance with the Risk Management Policy.

- 3.4 **Health and Safety (risks arising from changes to plant, equipment, process, or people)** there are no implications arising from this report. However, health and safety will be addressed in the Council's Adaptation Strategy and Action Plan which is being developed as part of the Net Zero Programme.
- 3.5 **Gaelic** there are no implications arising from this report.

4 Impacts

- 4.1 In Highland, all policies, strategies or service changes are subject to an integrated screening for impact for Equalities, Poverty and Human Rights, Children's Rights and Wellbeing, Climate Change, Islands and Mainland Rural Communities, and Data Protection. Where identified as required, a full impact assessment will be undertaken.
- 4.2 Considering impacts is a core part of the decision-making process and needs to inform the decision-making process. When taking any decision, Members must give due regard to the findings of any assessment.
- 4.3 This is a monitoring and update report and therefore an impact assessment is not required.

5 Delivery Plan monitoring and progress update

5.1 RAG Status



The Net Zero Programme has been ragged as Amber due to limited progress in respect of several key milestones:-

- Service carbon budgets/emissions targets approved (Completes December 2024); and
- Net Zero embedded in Capital Programme (Completes September 2024)

These project elements are critical to the successful delivery of the programme and have been identified as mitigating actions to address a number of key risks.

At the August Net Zero, Energy Investment & Innovation Board (NZEII), the Board agreed to approve the integration of Net Zero considerations into the Capital Spend Policy and Governance Framework. However, there has been no further progress to date.

A change request has been approved to extend the timeline for the milestone relating to service carbon budgets/emissions targets.

5.2 Key Milestones & Requests for Change

Progress regarding milestones is outlined in the table below:-

| Timeline | Milestone | Current status | Comments |
|-----------|------------------|----------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|
| Completes | Develop proposed | Some slippage | The following milestone has |
| November | projects for | | been set for the Net Zero |
| 2024 | inclusion in Net | | Strategy Group: |
| | Zero Programme | | |
| | | | Develop five proposed projects for inclusion in the Net Zero Programme to be brought to each meeting of the Climate Change Committee for consideration. |
| | | | Three project templates have been submitted for consideration by the Climate Change Committee in November 2024. |

| Completes December 2024 | Service carbon budgets/emission s targets approved | Some slippage | Change request form approved by the NZEII Board on 02/10/24 to extend end date to 01/04/25. Awaiting evaluation of carbon management tools which are being piloted and led by the Shared Procurement Service. Additionally, there is currently no reporting facility from the new CIA Financials system – this will be essential to establish carbon budgeting. The Board also agreed the following additional milestone should be added to PRMS: Shared Procurement Service to evaluate and propose alternative carbon budgeting tools by 31/12/24. |
|--------------------------------|----------------------------------------------------|-------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Completes September 2024 | Net Zero embedded in Capital Programme | No significant progress | At the August NZEII Board, it was agreed to approve the integration of Net Zero considerations into the Capital Spend Policy and Governance framework and mandate early involvement of key representatives in capital projects. This was to be added to the next Capital Programme Board Agenda (2 September). There has been no further progress on business case reporting and metrics for capital projects. |
| Ongoing | KPIs linked to Service Plans | Some slippage | On 28 August 2024, the Climate Change Committee approved the first tranche of projects for inclusion in the Net Zero Programme. KPIs to be input onto PRMS for each of the 14 projects with the relevant responsible officer updating progress – this is in progress. |

| | | | Scorecard to be built for projects approved for inclusion in the Programme. Project RAG elements will be referenced into the Net Zero Programme in the Delivery Plan. |
|---------|----------------------------------------------------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Ongoing | Policies/practice reviewed for carbon impact | Some slippage | A number of strategies and policies to be refreshed to align with the Net Zero Strategy have been identified within the first tranche of projects approved by the Climate Change Committee in August. |
| | | | Plans, policies, strategies, and procedures to be reviewed/updated to align with the Net Zero Strategy will be a standing agenda item for the Net Zero Strategy Group going forward. |

5.3 Key Risks

The following key risks have been identified for the Net Zero Programme:-

- emissions targets not met;
- Services fail to engage with the Net Zero agenda; and
- failure to align our budget expenditure with our Net Zero ambitions

Risk Analysis templates are currently in development in respect of the above risks.

6 Net Zero Programme – quarterly projects update

- 6.1 On 28 August 2024, the Climate Change Committee considered and agreed the first tranche of projects for inclusion in the Net Zero Programme.
- 6.2 **Appendix 1** outlines progress to date for the 14 projects approved within tranche 1. It should be noted that there has been limited time to progress a number of these projects due to Committee reporting cycles and timeframes.


7 Thematic Group – annual update

7.1 On 23 May 2024, the Climate Change Committee agreed a revised approach for the reporting of the Net Zero Programme.

- 7.2 This includes a responsible officer from each thematic group reporting to the Climate Change Committee on at least an annual basis, providing an update on progress/achievements, challenges, and proposed actions.
- 7.3 Updates from the following thematic groups will be presented at the November Climate Change Committee for Members to consider and scrutinise:-
 - Built Estate & Energy
 - Sustainable Business Travel
- 7.4 The progress of these thematic groups is significant to the Council achieving its Net Zero ambitions with energy use across the Council's estate (consumption of electricity, gas, oil, Liquefied Petroleum Gas (LPG), biomass and water) accounting for 73% of corporate emissions

The Council's fleet and staff travel emissions represent 22% of corporate carbon emissions.

Further information regarding emissions is outlined in the Council's Public Bodies Climate Change Duties Report for 2023/24.



8 Net Zero Programme – second tranche of projects

- 8.1 As highlighted in section 3.1, a <u>revised approach</u> for the future delivery of the Net Zero Strategy was approved by the Climate Change Committee in May 2024. The Committee agreed that the CCET should work with each of the Thematic Groups to adopt a strategic approach by aligning key actions and workstreams into key objective delivery plans following the same format of project brief templates utilised within the Council's Operational Delivery Plan.
- 8.2 This iterative process will start with projects delivering short-term carbon reductions and operational efficiencies.
- 8.3 The following milestone has been set for the Net Zero Strategy Group:-
 - Develop five proposed projects for inclusion in Net Zero Programme to be brought to each meeting of the Climate Change Committee for consideration.
- 8.4 Three project templates within **Appendix 2** have been developed for consideration by the Committee detailing the planned activity, milestones and measures of success for each project.

Designation: Assistant Chief Executive - Place

Date: 7 October 2024

Authors: Fiona Daschofsky, Project Manager, Climate Change & Energy

Team

Background Papers: None

Appendices: Appendix 1 – Net Zero Programme – Project Updates

Appendix 2 – Project Brief Templates

| Built Estate & Ener | gy | | | | | | | |
|--------------------------------|-----------------------------------------|-----------------------|----------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------|--------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Programme (if applicable) | Project | Responsible Officer | Activity | Project Elements | Measures of Success | Milestones | Key Risks | Update |
| Energy Efficient Council | Net Zero Transition Surveys | Energy Manager | evaluate and identify measures required to transition to Net Zero carbon emissions | Carry out physical surveys and associated analysis to prepare site-specific reports detailing measures required to transition to Net Zero Compile database of costed opportunities Identify, and where deemed cost-effective, to progress implementation of cost reduction opportunities and projects | Year 2 – 65% of properties surveyed Year 1 – £0.20m of opportunities implemented Year 2 – £0.45m of opportunities | properties commenced M2 - 03/25: 1st tranche of | Failure to secure funding Cross service buy-in | M1 - Programme now initiated. Change control form submitted requesting delay to milestones with reference to delay in recruiting staff resource to deliver. Additionally milestone decriptions will be revised to align with other projects. |
| Solar PV Council Estate | Solar PV Council Estate | Energy Manager | green energy by direct wire; delivering a financial and carbon saving and protecting against future carbon tax | Undertake any remedial works | £2m p/a • Increase in installed generation capacity • Reduced electricity costs for service users • Reduction in Council CO2 emissions | M2 - 04/24: Financial model | 2. Identifying sufficient skilled contractors to inspect, certify, | M1 - Complete M2 - Modelling and evaluation software purchased and operational. Pilot studies underway which will be distributed internally for review and feedback. M3 - ongoing, awaiting feedback from other services with respect to prioritisation of sites. M4 - Change control form submitted requsting delay to milestone with reference to loss of ket staff resource leading this project. |
| | Conversion of Fossil Fuel Systems | Energy Manager | 1 | Carry out options appraisals to determine how the heating systems can be converted to non-fossil fuel alternatives that support the transition to Net Zero carbon emissions | less than 5 years life expectancy • Define and consult upon report format and content to ensure fitness for purpose • Complete by end of December 2025 | l' ' | Resource availability internally Cross service buy-in | M1 - Properties have been selected and are being intergrated into planned audit and survey work over the next 2 months. |
| | Net Zero Design Standards | Head of Property & FM | Determine and agree net zero design standards applicable for non-domestic new builds and refurbishments | Review current guidance and legislation to determine the appropriate design standard for all categories Update and publish technical specifications and associated guidance documentation Information and knowledge through workshops for dissemination to relevant parties | Post occupancy evaluation demonstration of meeting operational energy targets Compliant building carbon | specification adopted for all new domestic and non-domestic | 2. Change in further Policy or | Work is progressing to update technical briefing documents. Internal workshops have been held within the Property Team to raise awareness and responses are being prepared to the Scottish Government's consultation on 'Building Regulations: Determining the principles for a Scottish equivalent to the Passivhaus standard' |
| Net Zero Delivery | | | | | | | | |
| Programme (if applicable) | Project | Responsible Officer | Activity | Project Elements | Measures of Success | Milestones | Key Risks | Update |

| | Capital Projects - Net Zero | | in line with national targets. Capital projects represent the Council's largest source of carbon emissions, making it crucial to adopt a rigorous approach to reducing these emissions. An assessment process for capital projects will be developed to ensure | Working group established. Develop clear guidance for incorporating Net Zero into Capital Project planning and design. Develop pilot projects to validate and refine the approach. Establish a framework to track and report on metrics and weighting as outlined in Capital Programme Bid Evaluation and Prioritisation Matrix approved by Council on 14/03/24. Revise policy documents reflecting the integration of Net Zero considerations. | Establish business case model to ensure consistency of assessment of projects Approval of guidelines and implementation of process Successful delivery of two pilot projects that demonstrate whole life cost approach Approval of standardised business case documentation and reporting frameworks for all new Capital Projects 100% compliance with new guidelines adopted after policy change | | 1. Services fail to align with policy intention | No progress to date. |
|--------------------|------------------------------------|------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Planning, Land Use | & Environm | ent | | | | | | |
| | Address Ecological Emergency | Service Lead – | | Map and quantify greening opportunities across Council Estate Utilise biodiversity in green space to reduce grass cutting across Council Estate Develop and deliver a suite of greening projects across Council Estate Secure external funding to support Council and community greening projects (Nature Restoration Fund) Strategies and policies developed aligned to the Ecology Strategy Secure funding and further develop management plan for World Heritage site (WHS) | 10 Council estate Greening projects delivered annually Pipeline of projects identified, and delivered for biodiversity Management plan for WHS finalised Ash dieback mapped and managed across the estate Identify number of policies to be aligned to the Ecology Strategy Major planning apps assessed in line with NPF4 biodiversity policies Funding secured for WHS (£600k) Recruitment of planning ecologists | M1 - Q2 24/25: Nature Restoration Fund Community grant scheme launched M2 - Q3 24/25: Complete recruitment of Planning Ecologist M3 - Q4 24/25: Review and agree approach to Ash dieback M4 - Q4 24/25: First tranche WHS funding secured M5 - Q1 25/26: WHS staff recruited | Key Risks 1. Availability of Council/SG resources to implement greening projects 2. Slower than anticipated finance - WHS 3. Competing demand for Council land | M1 - NRF 2024/25 removed M2 - Complete. 2 new Planning Ecologists recruited. M3 - Senior Arboricultural Officer advertised. Ash Dieback will be responsibility of this post. M4 - Pending M5 - no update M6 - no update M7 - no update |
| | | Environment, Development & Active Travel | Highland and strengthening connections between them to support | Nature Networks across Highland. • Carry out workshops with partners and stakeholders to refine existing and potential new local Nature Networks • Identify, with partners and stakeholders, and map the first phase of Loch Nature Conservation Sites (LNCSs) | mapped as part of the Local Development Plan. • Identify 10 opportunities to strengthen or create new Nature Networks. • Establish panel to identify and designate LNCSs. • Through the planning process nature networks provide opportunities for developers to focus and deliver biodiversity enhancement obligations. | GIS dataset to include statutory and non-statutory designations, HABMap and key geographical map data | • | M1 - underway M2 - no update M3 - workshops likely to start at Q4. M4 - no update M5 - no update [M5 should read 'Completion of Highland Nature Networks'] |
| Social Housing & F | IRA | | | | | | | |
| Programme | Project | Responsible Officer | Activity | Project Elements | Measures of Success | Milestones | Key Risks | Update |

| | Housing Strategy/ | Head of Housing & | Enhance the Council's approach to | Review stock information to derive a | Approach established for | M1 - 04/25: Report to Housing | 1. Availability of resource to | Stock viability assessment underway with consultant; |
|------------------------|-------------------|----------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------|----------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | Policy | Building Maintenance | achieving the Local Housing Strategy | clear understanding of current energy | achieving SHNZS and alleviating | and Property Committee | conduct stock review, data | revenue estimates process ongoing which will identify |
| | | | 2023-28 Outcome 4, "Partnership and | efficiency status and the works | fuel poverty in the Highlands | outlining analysis of stock, | analysis and surveyance. | funding capacity for future investment |
| | | | innovation builds capacity in Highland | required to achieve Social Housing Net | Establish accurate costing | understanding of current energy | 2. Delivery of HRA capital | |
| | | | so that housing condition and energy | Zero | against housing stock types. | efficiency and requesting | programme within context of | |
| | | | efficiency improve and all homes to | Standard (SHNZS). | • 5 whole house retrofit feasibilities | approval to change current HRA | construction industry | |
| | | | move towards net zero". | Review HRA budget allocations | completed per annum | funding structure. | challenges relating to capacity, | |
| | | | | Revise area-based funding allocation | • Increased HRA capital budget | M2 - 09/25: Creation of Policy | flexibility and affordability. | |
| | | | This will be achieved through reviewing | to ensure that properties of the | allocation to energy efficiency | approach/Amendment of Local | | |
| | | | existing housing stock with a focus on | greatest | works. | Housing Strategy. | | |
| | | | energy efficiency status, adopting | need (energy inefficient, off-gas, rural | Pipeline of shovel ready energy | M3 - Ongoing: Identification of | | |
| | | | whole house retrofit approach to | properties in Council tax bands E-G) | efficiency projects | priority projects. | | |
| | | | support the reduction of fuel poverty | are | Tracking the reduction in carbon | | | |
| | | | and improving the efficiency of Council | | emissions (aligned with Highland | | | |
| | | | I | Undertake feasibility studies for | Council carbon emission targets). | | | |
| | | | | energy efficiency projects including | | | | |
| | | | | costings. | | | | |
| | | | Review of HRA Capital Plan to remove | Review current process for tenant | | | | |
| | | | | opt-out. | | | | |
| | | | incorporating the | | | | | |
| | | | requirement to secure external funding | | | | | |
| | | | to support delivery. | | | | | |
| Energy Efficient Homes | Energy Efficient | Domestic Heating | Utilise grant funding to support the | Align delivery of retrofit works to | • 90% of allocated properties | M1 - 07/24: Completion of 2 | 1. Tenant opt out | M1 - 2 pilot properties complete. |
| | Homes - Caol | Programme Manager | delivery of a retrofit project to 32 | social & private properties in Caol. | improved | pilot properties | 2. Availability and adaptability | M2 - Building warrants approved. |
| | | | | l | . FOO(/:::) - f -: + f !: | MO 00/04. Building Marranta | of funds | |
| | | | properties located in Caol. | Maximise and manage external | • 50% (min) of external funding | M2 - 08/24: Building Warrants | or ranas | |
| | | | l' ' | Maximise and manage external funding, including ECO4 and Scottish | ` , | · · | | M1 & M2 both completed on time and within budget. |
| | | | Properties are all Swedish Timber | | leveraged | · · | | M1 & M2 both completed on time and within budget. |
| | | | Properties are all Swedish Timber | funding, including ECO4 and Scottish | leveraged • 100% of properties EPC C or | approved | 3. Weather | M1 & M2 both completed on time and within budget. 6 Council properties complete by end Sep-24. |
| | | | Properties are all Swedish Timber construction, off gas and existing roof | funding, including ECO4 and Scottish Government EES:ABS enabling funds. | leveraged • 100% of properties EPC C or above | approved M3 - 06/25: Project completion | 3. Weather | |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, | 3. Weather | |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, removal of asbestos roof, new roof with in-roof solar, insulation lofts (where required) and installing air | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 • Delivery of place-based project | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. Works to private properties will commence Oct-24 |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, removal of asbestos roof, new roof with in-roof solar, insulation lofts (where required) and installing air source heat pumps (some properties | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 • Delivery of place-based project including socially and privately | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. Works to private properties will commence Oct-24 following the award of Scottish Government EES:ASB |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, removal of asbestos roof, new roof with in-roof solar, insulation lofts (where required) and installing air | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 • Delivery of place-based project including socially and privately | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. Works to private properties will commence Oct-24 |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, removal of asbestos roof, new roof with in-roof solar, insulation lofts (where required) and installing air source heat pumps (some properties already have a heat pump). | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 • Delivery of place-based project including socially and privately | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. Works to private properties will commence Oct-24 following the award of Scottish Government EES:ASB |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, removal of asbestos roof, new roof with in-roof solar, insulation lofts (where required) and installing air source heat pumps (some properties already have a heat pump). Project to achieve a minimum of 50% | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 • Delivery of place-based project including socially and privately | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. Works to private properties will commence Oct-24 following the award of Scottish Government EES:ASB |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, removal of asbestos roof, new roof with in-roof solar, insulation lofts (where required) and installing air source heat pumps (some properties already have a heat pump). | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 • Delivery of place-based project including socially and privately | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. Works to private properties will commence Oct-24 following the award of Scottish Government EES:ASB |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, removal of asbestos roof, new roof with in-roof solar, insulation lofts (where required) and installing air source heat pumps (some properties already have a heat pump). Project to achieve a minimum of 50% | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 • Delivery of place-based project including socially and privately | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. Works to private properties will commence Oct-24 following the award of Scottish Government EES:ASB |
| | | | Properties are all Swedish Timber construction, off gas and existing roof contains asbestos. Scope of works includes; external wall insulation, removal of asbestos roof, new roof with in-roof solar, insulation lofts (where required) and installing air source heat pumps (some properties already have a heat pump). Project to achieve a minimum of 50% | funding, including ECO4 and Scottish Government EES:ABS enabling funds. • Improve condition of housing stock | leveraged • 100% of properties EPC C or above • Meeting standards, including EESSH2 • Delivery of place-based project including socially and privately | approved M3 - 06/25: Project completion M4 - 09/25: Project close report, including monitoring and | 3. Weather | 6 Council properties complete by end Sep-24. 2 tenant opt-outs - these have been communicated with housing. Works to private properties will commence Oct-24 following the award of Scottish Government EES:ASB |

| | Project | Responsible Officer | Activity | Project Elements | Measures of Success | Milestones | Key Risks | Update |
|------------------------|-------------------------|----------------------|------------------------------------------------------------------------------|-------------------------------------------|--------------------------------------------------|----------------------------------------------------|----------------------------------|----------------------------------------------------------------------------------------------------------|
| Sustainable Trave | | | | | | | | |
| Cuetaineble Tress | | | | | | | | |
| | | | installing air source heat pumps. | | | | | |
| | | | insulation lofts (where required) and | | | | | |
| | | | roof with in-roof solar, | | | | | |
| | | | insulation, new windows & doors, new | | | | | |
| | | | Scope of works includes; external wall | | | | | |
| | | | and off gas. | | | | | |
| | | | Properties are all Timber construction | | | | | |
| | | | | | | | | |
| | | | enhance projects scope. | | | | | |
| | | | capital works delivery program to | | | | | |
| | | | Introduce ECO4 funding to our current | | | | | |
| | | | properties in area metadea. | | | including lessons learnt | | |
| | | | properties in area included. | | | M7 - TBC: Project completion | | |
| | | | teams – 2 contractors, same energy efficiency measures. 59.55% | | | commence M6 - TBC: Project completion | | |
| | | | project management | | | | | M5 – the contractor will be commencing late October |
| | | | simultaneous projects to one area, 2 | | | specifications agreed M5 - 10/24: Installations | | M5 the contractor will be commencing lete October |
| | | | Utilise available capacity to deliver 2 | Support regeneration of the area. | leveraged | M4 - 09/24: Technical | | M4 - specifications have been agreed |
| | | | | and reduce fuel poverty. | • 50% (min) of external funding | engagement – Housing needs | 5. Budget commitment | |
| | Council) | | properties. | Improve condition of housing stock | | M3 - 08/24: Second tenant | of contractors | M2 – one contractor appointed |
| | (Highland | | Investment in Highland Council | delivery. | • 80% of allocated properties | appointed | 4. Simultaneous collaboration | |
| | Balintore | | measures as part of Capital | opportunities and mix tenure project | EESSH2 and future compliance | initiated – 2 contractors | | M1 - tenant engagement ongoing |
| | Full Retrofit | | delivering Energy Efficiency | Explore externally funded | Meeting standards, including | M2 - 07/24: Two projects | 3. Retrofit coordination - | |
| | | Building Maintenance | house retrofit approach while | retrofit approach. | above | engagement and opt in exercise | | Net Zero funding but this was unsuccessful. |
| | Energy Efficient | Head of Housing & | Prioritise economies of scale and full | Steer capital investment towards a | • 100% of properties EPC C or | M1 - 01/24: Initial tenant | 1. Tenant opt out | Housing applied for Scottish Government Social Housing |
| | | | | | | | | Community engagement event to be held Q3. |
| | | | | | | | | |
| | | | | | | | | ordered. |
| | | | external funding on eligible works. | | | | | Site set up commencing 7 Oct 24 and material have been |
| | | | Project to achieve a minimum of 50% | | | | | i invate properties have also been surveyed. |
| | | | properties atteauy flave a fleat pullip). | | | | | Private properties have also been surveyed. |
| | | | installing air source heat pumps (some properties already have a heat pump). | | | | | 31 of the 38 Council properties have been surveyed. Housing TLO have engaged with remaining households. |
| | | | insulation lofts (where required) and | | | | | Update: |
| | | | roof with in-roof solar, | | | evaluation | | |
| | | | insulation, new windows & doors, new | | owned properties. | including monitoring and | | been addressed. |
| | | | Scope of works includes; external wall | | including socially and privately | M6 - 09/25: Project close report, | | control have issued points for clarification which have |
| | | | | | Delivery of place-based project | M5 - 06/25: Project completion | | M3 - ongoing - building warrant submitted, building |
| | | | construction and off gas. | • Support regeneration of the area. | EESSH2 | commence | | |
| | | | Properties are all Norwegian Timber | and reduce fuel poverty. | Meeting standards, including | M4 - 10/24: Installations | | the Council's EES:ABS contractor. |
| | | | | • Improve condition of housing stock | above | approved | | M2 - the Council utilised an existing contract to instruct |
| | | | located in Balintore. | funding. | • 100% of properties EPC C or | M3 - 09/24: Building warrants | | |
| | | | properties (38 Council & 12 private) | Zero Funding (SHNZF) and ECO4 | leveraged | complete | 3. Weather | M1 & M2 complete. |
| | (mixed tenure) | | retrofit project to 50 | Secure external Social Housing Net | • 50% (min) of external funding | M2 - 08/24: Procurement | of funds | |
| | Homes – Balintore | Programme Manager | funding to support the delivery of a | social & private properties in Balintore. | . improved | project plan to SG | 2. Availability and adaptability | awarded and utilisation of ECO4 funding. |
| Energy Efficient Homes | Energy Efficient | Domestic Heating | Utilise SHNZF, ECO4 and EES:ABS | Align delivery of retrofit works to | • 80% of allocated properties | M1 - 07/24: Submit revised | 1. Tenant opt out | Scottish Government Social Housing Net Zero Funding |

| | la | l | T | T = | | I (5 :: - | I | T2: |
|------------|--------------------------------|-----------------------|------------------------------------------------------------------------|------------------------------------------------------------------------------------|--------------------------------------------------------------------|------------------------------------------------------------------|-------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| | Sustainable Travel Through | Head of Community | The Council currently utilises a range of vehicles for business travel | Data collection:Gather data on white fleet, grey fleet, | • Improved vehicle utilisation in alignment with prescribed travel | M1 - (Date TBC): Data collection M2 - (Date TBC): Delivery of | Accuracy of data Lack of resource to fully | There is currently no reporting facility from the new CIA Financials system – this will be essential to progressing |
| | Operational | perations & Logistics | including white fleet (vehicles under | car club and casual car hire. | hierarchy | analysis report | develop project | the project. |
| | Efficiencies | | 3.5T), grey fleet (employee owned | - Review relevant policies, contracts | Utilise data to inform | M3 - (Date TBC): Dashboard | activity project | |
| | | | vehicle use for work purposes), car | and existing reporting mechanisms | demonstratable reductions in | prototype developed | | |
| | | | club and car hire. | Analysis and reporting | travel costs across all Services | M4 - (Date TBC): Pilot testing of | | |
| | | | | Develop comprehensive reporting | Utilise data to inform | dashboard completed | | |
| | | | This project aims to conduct a | detailing findings and | demonstratable reductions in | M5 - (Date TBC): Dashboard | | |
| | | | comprehensive review of these travel | recommendations for potential cost | emissions across all Services | rollout | | |
| | | | methods with the aim of optimising | savings and emission reductions | • Improved fleet utilisation through | M6 - (Date TBC): | | |
| | | | costs, reducing carbon emissions and | Dashboard design | the reduction in use of more | Training/comms around use of | | |
| | | | improving efficiency while ensuring | Create a user-friendly dashboard | expensive travel options | dashboards | | |
| | | | compliance with relevant policies and | that integrates relevant data and | Adoption of use of dashboards | M7 - (Date TBC): | | |
| | | | regulations. | established key | across Services | Implementation review | | |
| | | | | performance indicators for efficient | | | | |
| | | | | business travel | | | | |
| | | | | Implementation and training | | | | |
| | | | | Pilot dashboard with key services | | | | |
| | | | | and gather feedback | | | | |
| | | | | Monitoring and continuous | | | | |
| | | | | improvement | | | | |
| | Active Travel | Service Lead – | Developing infrastructure to enable | • Develop, implement and analyse an | Increase in active travel | M1 - 09/24: Creation of an online | 1. Low number of Council staff | M1 - development of questionnaire underway. |
| | | Environment, | | employee travel survey | Removal of barriers to staff using | | participating and feeding into | |
| | | Development & Active | travel is a key area of focus highlighted | _ | active travel | M2 - 10/24: Focus Group | the online survey | |
| | | Travel | in the Council's Net Zero Strategy. | the Council HQ building in Inverness, | | sessions held | 2. Insufficient representation in | |
| | | | | considering both health and wellbeing, | | M3 - 12/24: Production of a | the Focus Groups | |
| | | | An employee travel survey will be | equalities and sustainability | | summary presentation/ briefing | · · | |
| | | | conducted in Autumn 2024 to provide | | | with findings | consideration of relevant | |
| | | | an updated evidence base to help | Design and facilitate focus groups | | and subsequent actions | barriers and issues as well as | |
| | | | 1 '' | with staff to help encourage greater | | M4 - 01/25: Refreshed Highland Council Travel Plan | | |
| | | | travel choices for employee travel for | engagement with the Highland Council Travel Plan | | | plans. | |
| | | | commuting and work-related purposes. | Provide a summary | | M5 - 01/25 and ongoing: Delivery of actions | | |
| | | | purposes. | presentation/briefing of survey | | of actions | | |
| | | | | findings and subsequent | | | | |
| | | | | actions/approaches as appropriate | | | | |
| | | | | Work with key stakeholders such as | | | | |
| | | | | HITRANS to maximise impact | | | | |
| | | | | · · | | | | |
| Macta | | | | | | | | |
| Waste - | · · | | Tarana a | | 100 | I | I | Tax is a |
| Programme | Project | | Activity | Project Elements | Measures of Success | Milestones | Key Risks | Update Weste Management Comitee Undetermined to |
| | Recycling | Strategic Lead for | Introduce twin-stream recycling | Benchmarking recycling rates in | • 15% reduction of total waste by | Recycling infrastructure | Failure of building users to | Waste Management Service Update presented to |
| | Infrastructure | Waste Strategy and | systems across the Council Estate to | schools to gauge progress. | 2025 | · · | adopt twin-stream recycling | Communities & Place Committee on 5 September 2024: |
| | Improvements across the Estate | Operations | | • Improve recycling infrastructure across the Council estate through the | • Reduce food waste by 33% by 2025 | to the following phased service change timeline: | practices. | https://www.highland.gov.uk/download/meetings/id/83 ^o 97/12_waste_management_service_update |
| | across the Estate | | targets, by increasing the amount of waste diverted from landfill to | roll out of twin-stream recycling | | M1 - 05/24: Ross & Cromarty | | 37712_waste_management_service_update |
| | | | recycling and to reduce carbon | systems. | by 2025 | M2 - 07/24: Nairn and Inverness | | The Committee Paper reports good progress being made |
| | | | | • Expand the food waste collections in | | M3 - 09/24: Badenoch & | | this includes service change to the Council Estate in |
| | | | | ' | | | | completed areas, these are: Ross & Cromarty, Nairn, |
| | | | quantity of recycling improves, this will | <u> </u> | | M4 - 10/24: Sutherland | | Inverness and B&S. Work with Schools to establish the |
| | | | reduce the costs associated with | Targeted communications campaign | , | M5 - 11/24: Caithness | | level of service remains ongoing. |
| | | | waste disposal. | to support the roll out of new recycling | | M6 - 03/25: Skye & Lochalsh | | to see to see the formation of going. |
| | | | These changes will also be | systems. | associated with waste disposal. | M7 - 04/25: Lochaber | | Overall service change is achieving a significant |
| | | | accompanied by the expansion of food | | Net reduction in carbon | 117 0 1720. 200114001 | | reduction in non-recycling waste being sent for disposal. |
| | | | waste collection in specific | module as part of Mandatory Net Zero | | | | The state of the s |
| | | | geographical areas. | training | | | | |
| | | | Igoograpinoataroas. | luaning | | | | |
| | | | geograpment areas. | it uning | | | | |
| | | | geograpment areas. | training | | | | |
| | | | geograpment areas. | training | | | | |
| | | | geograpment areas. | training | | | | |

Thematic Group

Net Zero Programme

Senior Responsible Officer:

Project Sponsor:

Domestic Heat & EE Programme Manager

Climate & Energy Manager

Social Housing & HRA

Project

GBIS – CWI for Social Properties

Responsible Officer:

Project Officer



Activity

Utilise Great British Insulation Scheme (GBIS) to deliver cavity wall insulation (CWI) to Council owned houses. Eligible properties will be insulated and ventilation upgraded (where required) as part of this project. Align delivery of HRA and private properties to create economies of scale and maximise external funding.

Project Elements

- Determine eligible properties
- Maximise and manage external funding
- Improve the energy efficiency of properties
- Undertake external drill tests to confirm property suitability
- Review opportunities to scale up the project

Measures of Success

- 100 properties to receive CWI
- 97% external funding leveraged
- Delivery of place-based project including socially and privately owned properties
- EPC improvements, including increase in SAP rating and reduction in carbon emissions

Milestones

09/24: Project approval **03/25:** Project completion

05/25: Project close report, including evaluation

Ongoing: Identification of priority areas

Programme Theme 3) Accessible and Sustainable Highland Homes 4) A Sustainable Highland Environment and Global Centre for Renewable Energy

Links to Performance Plan targets:

3.2 (i-ii)

Links to Programme:

Place – Achieve Net Zero targets

People – Provide warm and energy efficient homes

Links to Delivery Plan:

Energy Estate / Energy Efficient Homes

Key Risks

- Tenant opt out
- Availability of skilled contractors

Thematic Group

Planning, Land Use and Environment

Project

Kingussie Flood Protection

Responsible Officer: Flood Risk Management Team



Net Zero Programme

Senior Responsible Officer: Principle Engineer

Project Sponsor:

Service Lead-Environment Dev Active Travel

Activity

The Gynack Burn, which flows through Kingussie, overtops during high rainfall events, resulting in flood damage to roads, railway, parks and buildings within the village. Previous modelling work by the Council has established the main cause of the problem being reduced capacity under road and rail bridges due to build up of sediment and gravel beneath the bridges. Flooding leads to costly and energy intensive clear up operations as well as increased watercourse maintenance works to remove the large build up of sediment that has raised the bed of the channel.

The works proposed involve the stabilisation of the banks of the Gynack Burn further upstream where erosion is prevalent, The methods proposed are green bank protection providing a natural response, reducing sediment load in the watercourse.

Project Elements

- Identification of environmental constraints
- Design of natural bank protection works
- Establishment of joint woring with Network Rail
- Collaboration with Estate
- Procurement of Contractor to undertake works.
- Construction Works
- Monitoring

Measures of Success

- Stabilisation of previously erodible banks
- Reduction in sediment transportation in watercourse and subsequent deposition below road/rail bridges.
- Reduction in future watercourse maintenance works (dredging)
- THC/Network Rail collaboration to deliver project.
- Progression to next section of erodible banks.

Milestones

02/24 - Fluvial Audit (complete)

04/24 – Bank stabilisation design (complete)

09/24 – Return of Tenders for works

10/24 – Award construction works

12/24 - Complete works on site.

Programme Theme: 4 A Sustainable Highland Environment and Global Centre for Renewable Energy

Links to Performance Plan targets:

4.7

(i)

Links to Programme:

Place – Achieve Net Zero targets

Key Risks

- Works are subject to funding from Network Rail (agreement in principle has been reached).
- Proposed natural restoration methods fail and increase sediment and debris load in the Gynack Burn.

Thematic Group

Planning, Land use and Environment

Project

Coastal Change Adaptation Plan (CCAP)

Responsible Officer: Flood Risk Management Team



Net Zero Programme

Senior Responsible Officer:

Principle Engineer

Project Sponsor:

Service Lead-Environment Dev Active Travel

Activity

Within The Highland Council area, the coastal zone is home to much of the population, and contains significant infrastructure such as roads, railway lines, bridges, harbours etc. These coastal areas help to drive the economy within the Council area and as such a more adaptive approach is required to ensure our communities and infrastructure remain resilient in the future. The CCAP will provide an overview of the risks across The Highland Council coastal area, identifying locations and infrastructure that are least resilient to climate change and rising sea levels, providing a framework and flexible approach to address these risks over time.

Measures of Success

- Develop a plan to address the highest risk areas of coastal flooding.
- Improve community understanding of coastal flooding and erosion risks.

Project Elements

- Development of a CCAP
- Case Studies focus on Relic Defences at 2 locations

Milestones

10/24 – Finalisation of Regional level Coastal Change Adaptation Plan

04/25 – Case Study Report

Programme Theme: 4 A Sustainable Highland Environment and Global Centre for Renewable Energy

Links to Performance Plan targets:

4.7

(i)

Links to Programme:

Place – Achieve Net Zero targets

Key Risks

- Doing nothing will result in an increase in flood risk implications on coastal communities.
- Lack of future funding to implement actions in the CCAP.