The Highland Council

Agenda Item	8
Report No	ECI/47/2024

Committee: Economy and Infrastructure

Date: 14 November 2024

Report Title: Capital Monitoring – Q2 2024/25

Report By: Assistant Chief Executive - Place

1 Purpose/Executive Summary

- 1.1 This report provides Members with reported position for the second quarter ending 30 September 2024 of the 2024/25 financial year.
- 1.2 The spend on capital projects in the period to 30 September 2024 totalled £33.361m.

2 Recommendations

2.1 Members are asked to **consider** the financial position as of 30 September 2024 and note the estimated year end forecast.

3 Implications

- 3.1 **Resource** Resource implications are discussed in the report. There are ongoing issues with inflation and supply issues that continue to put pressure on individual projects, or ongoing programmes of work. This is being regularly monitored and adjustments made where appropriate.
- 3.2 **Legal** The contents of this report and the annual accounts aim to satisfy the requirement of Sections 6 and 7 of the CIPFA Financial Management Code 'Monitoring financial performance' and 'External financial reporting'.
- 3.3 **Risk** Risk implications to the budget position, and budget assumptions, will be kept under regular review and any risks identified reported to future Committees.

3.4 **Health and Safety (risks arising from changes to plant, equipment, process, or people)** – No implications.

3.5 **Gaelic** – No implications.

4 Impacts

- 4.1 In Highland, all policies, strategies or service changes are subject to an integrated screening for impact for Equalities, Poverty and Human Rights, Children's Rights and Wellbeing, Climate Change, Islands and Mainland Rural Communities, and Data Protection. Where identified as required, a full impact assessment will be undertaken.
- 4.2 Considering impacts is a core part of the decision-making process and needs to inform the decision-making process. When taking any decision, Members must give due regard to the findings of any assessment.
- 4.3 This is a monitoring report and therefore an impact assessment is not required.

5 Capital Programme 2023/24 Q2 Report

- 5.1 **Appendix 1** provides a summary of the financial year 2024/25 Q2.
- 5.2 Overall, there has been a net expenditure of £15.933m for the 6 months to 30 September 2023 representing 33.5% of the 2024/25 programmed figure. For the period £33.361m of gross expenditure has been incurred. The programme remains on target. Of the project income received, funding streams relate to active travel, timber transport, City-Region deal funding, town centre funding, regeneration funding and vacant and derelict land funding. These funding streams will be offset against specific project costs as they are incurred.
- 5.3 The estimated outturn position shows a net expenditure of £50.933m. Given this is the second quarter of the financial year, a slight net acceleration of £3.464m for the year end is forecast.

6 Strategic Timber Transport Schemes 2024/25

- 6.1 Scottish Forestry has grant funded 2 improvement schemes in the 2024/25 round of funding applications. This STTS funding totals £341k which, when added to the Highland Council's committed funding and additional funding from the private sector, provides a value for both schemes of £682k. Third party contributions total £110k and the Council funding contribution will total £231k. It should be noted that STTS grant funding is now at a rate of 50% of a scheme cost, instead of the previous 70%.
- 6.2 Following grant funding awards, tenders were issued for the works on the 2 successful improvement schemes listed below, which have been awarded:-
 - U1991 Glenglass replace small span masonry arch bridge, repair a land slip, improve passing places, drainage and surfacing works. Expected to start in November.
 - U1019 Bohenie edge strengthening/ widening, improving passing places and drainage. Expected to be completed in October.

6.3 In 2023/24, Scottish Forestry awarded grant funding of just under £340k in total for a project on the B8005 Loch Arkaig road. This included the purchase of 4 no. small bridge units as replacements for structures on the road. Due to budget constraints from the STTS fund, Scottish Forestry were unable to award funding in 2024/25 for construction and the cost of installation of these bridges is being met from the Roads Capital budget, including the allocation for the Bridges, Walls and Culverts budget line. This is included in the Road Structures Annual report at this committee and the project is expected to be completed at the beginning of November.

Designation:	Assistant Chief Executive - Place
Date:	17 October 2024
Author:	Garry Smith, Service Lead - Infrastructure Elizabeth Maciver, Principal Engineer
Background Papers:	None
Appendices:	Appendix 1 – Capital Monitoring Statement Spreadsheet

THE HIGHLAND COUNCIL

MONITORING OF CAPITAL EXPENDITURE - Q2 2024/25

SERVICE: INFRASTRUCTURE, **ENVIRONMENT & ECONOMY**

	BUDGET
	2024/25 Capital
Project Description	Budget
	£000
ROADS	
Roads General Infrastructure Improvements	17,940
Strategic Timber Transport Scheme (STTS	578
Bridges, Retaining Walls & Culverts	576
Road Safety Improvement Fund	0
20Mph Zones	0
Inshes Roundabout	52
A890 Stromeferry Rockface Stabilisation	563
B851/B862 South Loch Ness Road Improv	347
Braehead Coastal Rock Armour Refurnishment	(13)
Traffic Management Improvements	(24)

ACT	UALS TO D	ATE
2024/25 Actual	2024/25 Actual	2024/25 Actual Net
Expenditure	Income	Year to Date
£000	£000	£000
8,792	(167)	8,625
91	(12)	79
184	0	184
193	0	193
43	8	51
54	0	54
75	0	75
228	0	228
0	0	0
61	0	61

RONMENT & ECONOMY							
	BUDGET	ACT	UALS TO D	DATE		FORECAST	S TO END OF 24/25
	2024/25 Capital	2024/25 Actual	2024/25 Actual	2024/25 Actual Net	2024/25 Forecast	2024/25 Forecast	2024/25 Forecast
ect Description	Budget	Expenditure	Income	Year to Date	Expenditure	Income	Outturn
	£000	£000	£000	£000	£000	£000	£000
DS							
s General Infrastructure ovements	17,940	8,792	(167)	8,625	19,929	(2,290)	17,639
egic Timber Transport Scheme (STTS	578	91	(12)	79	997	(497)	500
es, Retaining Walls & Culverts	576	184	0	184	531	0	531
Safety Improvement Fund	0	193	0	193	651	(651)	0
oh Zones	0	43	8	51	150	(150)	0
es Roundabout	52	54	0	54	54	0	54
Stromeferry Rockface Stabilisation	563	75	0	75	563	0	563
/B862 South Loch Ness Road Improv	347	228	0	228	347	0	347
nead Coastal Rock Armour	(13)	0	0	0	0	0	0
c Management Improvements	(24)	61	0	61	85	(85)	0

VARIANCE				
2024/25 Variance F'cast Outturn v Budget	2024/25 To Reprofile to Next Financial Year	2024/25 Overspend (Underspen		
£000	£000	£000		
(301)	(301)	0		
(78)	(78)	0		
(45)	(45)	0		
0	0	0		
0	0	0		
2	2	0		
0	0	0		
0	0	0		
13	0	13		
24	0	24		

1	
d)	Comments
	This is the area roads capital budget principally used for structural improvements and surface dressing. The underspend forecast relates to the communal Highland-wide part of the budget covering road markings, cattle grids, signage and VRS. Contracts are in the process of being let. Progress against some lines will be weather dependent, particularly over the winter months. A further review will be carried out for Q3 where a more accurate final forecast position should be available. Income in the year reflects funds through Skye for the new Dunvegan Primary access road and Community Regeneration Funding towards projects in Lochaber and Caithness.
	Final outturn will depend on any additional grant funding from STTF which would allow further works to progress. This is unlikely to be known until the end of Q3. Any underspend that does exist will be available to go back into other area roads capital work such as surfacing.
	Works being undertaken in 24/25 include Loch Arkaig replacements, Struie High Bridge and Aultvoulin, aswell as progressing design works for Lealty Bridge, Loin & Bracora redecking and Averon Footbridge.
	4 RSIF projects have completed with Culloden/Tower Road (£138k contribution from RSIF) commencing last week in Sept and Priority Route Treatment Strategy on the NC500 is in design stage with remit for completion by end of FY 24/25.
	20mph Pilot Scheme funded by Scottish Government.
	Design work progressing as planned. Construction work expected to start 26/27.
	Tender process ongoing for this years work and expect to meet budget.
	Budget supports ongoing delivery of schemes. Costs this year include review of design and overseeing construction works in respect of upgrades to Flichity Bridge. There is also overlay work on B851 expected to be carried out this financial year. Funding from developer contributions may support this and update to be provided at Q3.
	Project complete.
	Expenditure to include traffic signals for Culloden Road junction improvement works. Part of total project estimated at £466k. The spend in this code to be funded from developer contributions.

B863 Invercoe Bridge 48 Naver Bridge 6,756 Infirmary Bridge 150 ACTIVE TRAVEL & TRANSPORT	n n	n – – – – – – – – – – – – – – – – – – –
Image: constraint of the sector of the sec	Portree Link to A855	(6)
BRIDGESBRIDGESMajor Bridges General1,532B863 Invercoe Bridge48Naver Bridge6,756Infirmary Bridge150Active Travel Cancer Active Travel A TRANSPORT	A890 Strathcarron Widening	(284)
Major Bridges General1,532B863 Invercoe Bridge48Naver Bridge6,756Infirmary Bridge150ACTIVE TRAVEL & TRANSPORT	Other Minor Schemes	(187)
Major Bridges General1,532B863 Invercoe Bridge48Naver Bridge6,756Infirmary Bridge150ACTIVE TRAVEL & TRANSPORT		
Naver Bridge6,756Infirmary Bridge150ACTIVE TRAVEL & TRANSPORT	Major Bridges General	1,532
Infirmary Bridge150ACTIVE TRAVEL & TRANSPORT	B863 Invercoe Bridge	48
ACTIVE TRAVEL & TRANSPORTACTIVE TRAVEL & TRANSPORTActive Travel Transformation Highland WidActive Travel Travel PathOCulbokie Active Travel VillageMuir of Ord to Conon Bridge ATAviemore Transport HubFort William Active Travel ImprovementsWick Street DesignAccessing Inverness - Academy StreetOTier 1 Active Travel Fund Scottish Governr1,073	Naver Bridge	6,756
Active Travel Transformation Highland Wid866Aviemore Active Travel Path0Culbokie Active Travel Village0Muir of Ord to Conon Bridge AT0Aviemore Transport Hub0Fort William Active Travel Improvements0Wick Street Design0Accessing Inverness - Academy Street0Community Links Plus0Tier 1 Active Travel Fund Scottish Governm1,073	Infirmary Bridge	150
Aviemore Active Travel Path0Culbokie Active Travel Village0Muir of Ord to Conon Bridge AT0Aviemore Transport Hub0Fort William Active Travel Improvements0Wick Street Design0Accessing Inverness - Academy Street0Community Links Plus0Tier 1 Active Travel Fund Scottish Governments1,073	ACTIVE TRAVEL & TRANSPORT	
Culbokie Active Travel Village0Muir of Ord to Conon Bridge AT0Aviemore Transport Hub0Fort William Active Travel Improvements0Wick Street Design0Accessing Inverness - Academy Street0Community Links Plus0Tier 1 Active Travel Fund Scottish Governm1,073	Active Travel Transformation Highland Wic	866
Muir of Ord to Conon Bridge AT0Aviemore Transport Hub0Fort William Active Travel Improvements0Wick Street Design0Accessing Inverness - Academy Street0Community Links Plus0Tier 1 Active Travel Fund Scottish Governm1,073	Aviemore Active Travel Path	0
Aviemore Transport Hub0Fort William Active Travel Improvements0Wick Street Design0Accessing Inverness - Academy Street0Community Links Plus0Tier 1 Active Travel Fund Scottish Governm1,073	Culbokie Active Travel Village	0
Fort William Active Travel Improvements0Wick Street Design0Accessing Inverness - Academy Street0Community Links Plus0Tier 1 Active Travel Fund Scottish Government1,073	Muir of Ord to Conon Bridge AT	0
Wick Street Design 0 Accessing Inverness - Academy Street 0 Community Links Plus 0 Tier 1 Active Travel Fund Scottish Government 1,073	Aviemore Transport Hub	0
Accessing Inverness - Academy Street 0 Community Links Plus 0 Tier 1 Active Travel Fund Scottish Governm 1,073	Fort William Active Travel Improvements	0
Community Links Plus 0 Tier 1 Active Travel Fund Scottish Governn 1,073	Wick Street Design	0
Tier 1 Active Travel Fund Scottish Governn 1,073	Accessing Inverness - Academy Street	0
	Community Links Plus	0
Low Carbon Travel & Transport (LCTT) 0	Tier 1 Active Travel Fund Scottish Governr	1,073
	Low Carbon Travel & Transport (LCTT)	0

1	0	1
10	0	10
118	0	118
425	0	425
103	0	103
973	0	973
0	0	0
350	(53)	297
4	0	4
1	12	13
14	0	14
1	0	1
0	(8)	(8)
3	(15)	(12)
157	11	168
1,812	14	1,826
163	0	163
4	0	4

150 (156) (6) 70 0 70 228 (88) 140 228 (88) 140 1.200 0 1.200 201 0 201 5.500 0 5.500 10 0 10 1.325 (548) 777 60 0 60 3 12 15 14 0 14 12 (12) 0 188 (188) 0 15 (15) 0 157 (70) 87 1.073 0 1.073 4 0 4			
228(88)140 228 (88)140 1.200 01.200 1.200 0201 201 0201 $5,500$ 05,500 10 010 1.325 (548)777 600 060 3 1215 14 014 12 (12)0 188 (188)0 157 (70)87 1.900 (1.900)0 1.073 01.073	150	(156)	(6)
Image: left definitionImage: left definition1,20001,2001,20102015,50005,500100101001010060312151401412(12)0188(188)015(15)01,900(1,900)01,07301,073	70	0	70
2010 201 $5,500$ 0 $5,500$ 10 0 10 10 0 10 $1,325$ (548) 777 60 0 60 3 12 15 14 0 14 12 (12)0 188 (188)0 15 (15)0 157 (70) 87 $1,900$ (1,900)0 $1,073$ 0 $1,073$	228	(88)	140
2010 201 $5,500$ 0 $5,500$ 10 0 10 10 0 10 $1,325$ (548) 777 60 0 60 3 12 15 14 0 14 12 (12)0 188 (188)0 15 (15)0 157 (70) 87 $1,900$ (1,900)0 $1,073$ 0 $1,073$			
5,500 0 $5,500$ 10 0 10 10 0 10 $1,325$ (548) 777 60 0 60 3 12 15 14 0 14 12 (12) 0 188 (188) 0 15 (15) 0 157 (70) 87 $1,900$ $(1,900)$ 0 $1,073$ 0 $1,073$	1,200	0	1,200
10 0 10 10 0 10 $1,325$ (548) 777 60 0 60 3 12 15 14 0 14 12 (12) 0 188 (188) 0 15 (15) 0 157 (70) 87 $1,900$ $(1,900)$ 0 $1,073$ 0 $1,073$	201	0	201
- $ -$ 1,325(548)77760060312151401412(12)0188(188)015(15)0157(70)871,900(1,900)01,07301,073	5,500	0	5,500
60 0 60 3 12 15 14 0 14 12 (12) 0 188 (188) 0 15 (15) 0 157 (70) 87 $1,900$ $(1,900)$ 0 $1,073$ 0 $1,073$	10	0	10
312151401412(12)0188(188)015(15)0157(70) 87 1,900(1,900)01,07301,073	1,325	(548)	777
14014 12 (12) 0 188 (188) 0 15 (15) 0 157 (70) 87 $1,900$ $(1,900)$ 0 $1,073$ 0 $1,073$	60	0	60
12 (12) 0 188 (188) 0 15 (15) 0 157 (70) 87 $1,900$ $(1,900)$ 0 $1,073$ 0 $1,073$	3	12	15
188 (188) 0 15 (15) 0 157 (70) 87 1,900 (1,900) 0 1,073 0 1,073	14	0	14
15 (15) 0 157 (70) 87 1,900 (1,900) 0 1,073 0 1,073	12	(12)	0
157 (70) 87 1,900 (1,900) 0 1,073 0 1,073	188	(188)	0
1,900 (1,900) 0 1,073 0 1,073	15	(15)	0
1,073 0 1,073	157	(70)	87
	1,900	(1,900)	0
4 0 4	1,073	0	1,073
	4	0	4

0	0	0
354	0	354
327	0	327
(332)	(332)	0
153	0	153
(1,256)	(1,256)	0
(140)	(140)	0
(89)	(89)	0
60	60	0
15	15	0
14	14	0
0	0	0
0	0	0
0	0	0
87	0	87
0	0	0
0	0	0
4	0	4

committed and programmed over two fiancial years, underspend this year will be made up next year. Spend consists of essential structural improvement work with remainder to form part of 25/26 work plan. Various projects Highland-wide including Culloden Rd junction Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	
 won't progress further until funding is confirmed. Includes £284k spend carried over from prior year. Forecast spend this year includes £63k for B863 landslide rectification; £77k for Stattadale to Kerrysdale widening; £88k for Glemmore Subway Access Path which is funded by CNPA (£8k) and Community Regeneration (£80k). Includes £187k overspend carried over from prior year. Works at A831 Bridges to progress this year, along with the next phase of work at Ness Bridge and some work commencing at Bonar Bridge. Design works to also progress for Spey Bridge Cromdale as resource allows. It is expected that years 1 and 2 of the capital programme will have less spend as design and planning work progresses for the next priority bridges, but this will balance out in years 3 to 5 when construction commences. Project is complete with final retention payment expected. Construction work has commenced and is on track, the work is committed and programmed over two fiancial years, underspend this year will be made up next year. Spend consists of essential structural improvement work with remainder to form part of 25/26 work plan. Various projects Highland-wide including Culloden Rd junction Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26, pending confirmation of funding by Transport Scotland. Prossible £87k pressure fr	earmarked balances. Total project cost expected to be c£1.6m, with estimate of £1.4m spend in 25/26 and £50k in 26/27 to cover retention. The spend in 24/25 will allow completion of design and tendering work and utility diversion
rectification; £77k for Slattadale to Kerrysdale widening; £88k for Glenmore Subway Access Path which is funded by CNPA (£8k) and Community Regeneration (£80k). Includes £187k overspend carried over from prior year. Works at A831 Bridges to progress this year, along with the next phase of work at Ness Bridge and some work commencing at Bonar Bridge. Design works to also progress for Spey Bridge Cromdale as resource allows. It is expected that years 1 and 2 of the capital programme will have less spend as design and planning work progresses for the next priority bridges, but this will balance out in years 3 to 5 when construction commences. Project is complete with final retention payment expected. Construction work has commenced and is on track, the work is committed and programmed over two fiancial years, underspend this year will be made up next year. Spend consists of essential structural improvement work with remainder to form part of 25/26 work plan. Various projects Highland-wide including Culloden Rd junction Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Design fees funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	won't progress further until funding is confirmed. Includes
next phase of work at Ness Bridge and some work commencing at Bonar Bridge. Design works to also progress for Spey Bridge Cromdale as resource allows. It is expected that years 1 and 2 of the capital programme will have less spend as design and planning work progresses for the next priority bridges, but this will balance out in years 3 to 5 when construction commences. Project is complete with final retention payment expected. Construction work has commenced and is on track, the work is committed and programmed over two fiancial years, underspend this year will be made up next year. Spend consists of essential structural improvement work with remainder to form part of 25/26 work plan. Various projects Highland-wide including Culloden Rd junction Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	rectification; £77k for Slattadale to Kerrysdale widening; £88k for Glenmore Subway Access Path which is funded by CNPA (£8k) and Community Regeneration (£80k). Includes £187k
next phase of work at Ness Bridge and some work commencing at Bonar Bridge. Design works to also progress for Spey Bridge Cromdale as resource allows. It is expected that years 1 and 2 of the capital programme will have less spend as design and planning work progresses for the next priority bridges, but this will balance out in years 3 to 5 when construction commences. Project is complete with final retention payment expected. Construction work has commenced and is on track, the work is committed and programmed over two fiancial years, underspend this year will be made up next year. Spend consists of essential structural improvement work with remainder to form part of 25/26 work plan. Various projects Highland-wide including Culloden Rd junction Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	
Construction work has commenced and is on track, the work is committed and programmed over two fiancial years, underspend this year will be made up next year. Spend consists of essential structural improvement work with remainder to form part of 25/26 work plan. Various projects Highland-wide including Culloden Rd junction Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transport Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	next phase of work at Ness Bridge and some work commencing at Bonar Bridge. Design works to also progress for Spey Bridge Cromdale as resource allows. It is expected that years 1 and 2 of the capital programme will have less spend as design and planning work progresses for the next priority bridges, but this will balance out in years 3 to 5 when
committed and programmed over two fiancial years, underspend this year will be made up next year. Spend consists of essential structural improvement work with remainder to form part of 25/26 work plan. Various projects Highland-wide including Culloden Rd junction Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	Project is complete with final retention payment expected.
remainder to form part of 25/26 work plan. Various projects Highland-wide including Culloden Rd junction Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Construction works of £1.2m expected to commence 25/26, pending confirmation of funding from Scottish Government. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	
 Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Construction works of £1.2m expected to commence 25/26, pending confirmation of funding from Scottish Government. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transport Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans. 	
 Kingussie Spey Street and Thurso Janet Street. £319k UKSPF funding for Merkinch, Obsdale Road, Raigmore Est and Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund Kingussie Spey Street project. Burnside footpath funded by AT Transformation budget. Culbokie design to be funded by AT Transformation budget. Construction works of £1.2m expected to commence 25/26, pending confirmation of funding from Scottish Government. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transport Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans. 	
Culbokie design to be funded by AT Transformation budget. Construction works of £1.2m expected to commence 25/26, pending confirmation of funding from Scottish Government. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	Balloch Footpath and £304k from various other sources. Includes £75k virement from Tier 1 AT budget line to fund
Construction works of £1.2m expected to commence 25/26, pending confirmation of funding from Scottish Government. Design fees funded by AT Transformation budget. Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	Burnside footpath funded by AT Transformation budget.
Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	Construction works of £1.2m expected to commence 25/26,
Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore. Project Funded from UKSPF. Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	Design fees funded by AT Transformation budget.
Design work. Construction works of £2.3m expected to commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	Work funded by CNPA to undertake concept/feasability design on a transport hub in Aviemore.
commence 25/26 pending confirmation of funding by Transpor Scotland. Remaining design costs funded by Transport Scotland. Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	Project Funded from UKSPF.
Possible £87k pressure from legal costs and possible clawback of funding. Work at Riverside Way to be fully funded by Sustrans.	commence 25/26 pending confirmation of funding by Transport
	Possible £87k pressure from legal costs and possible
E un dia a constat for an O official. O constant and the size of O official	Work at Riverside Way to be fully funded by Sustrans.
Routes to School Fund from previous years. £362K of this tota	
Final retention payment for Scretan Burn AT project.	 Final retention payment for Scretan Burn AT project.

Bus Partnership Fund (BPF)	0
Bus Shelters	39
Community Bus Fund	520
In-House Bus Operations	0
PARKING	
Inverness Lorry Park	40
Torvean Resurfacing	233
Rose Street Multistorey	375
Glencoe Village*	175
Achmelvich Beach*	272
LIGHTING, CCTV & RADIO MASTS	
Structural Lighting Works	529
Radio Masts	140
Public Space CCTV Modernisation	45
FLOOD PROTECTION	
Smithton / Culloden FPS	17
Caol & Lochyside FPS	745
River Nairn & Auldearn Burn FPS	38
River Gynack FPS	27
Scalesburn Wick	71
Knockbain Burn Flood Improvement Works	(35)

1	1	1
13	20	33
21	0	21
63	0	63
95	(95)	0
19	0	19
250	(201)	49
4	0	4
10	(8)	2
468	(145)	323
443	0	443
0	0	0
0	0	0
0	0	0
10	0	10
6	0	6
5	0	5
2	0	2
0	0	0

16	0	16
39	0	39
520	0	520
95	(95)	0
40	0	40
290	(201)	89
375	0	375
21	(21)	0
578	(287)	291
1,016	(487)	529
140	0	140
45	0	45
5	0	5
190	0	190
38	0	38
52	(30)	22
2	0	2
0	0	0

	1		
16	0	16	Funding has ended. Sor
0	0	0	 Full spend expected by lines, including purchase shelters.
0	0	0	Purchase of bus to supp the service revenue bud
0	0	0	Project complete with ac works relating to security
(144)	0	(144)	Substantive works comp access, security works a less than original £500k
0	0	0	Contract awarded Sept columns. Barrier installa absorb the remaining bu
(175)	(175)	0	Construction work was t Government and THC c Government are still exp including combining RTI regeneration. The projec Government funding con complete this year, fund
19	0	19	Further expenditure of £ comprises of final contra further £14k which cove amount of fee which will RTIF (£100k) and CRF (The THC capital contribu- that it will be repaid from to be made anually once
0	0	0	Income reflects drawdov Programme.
0	0	0	Awaiting conclusion of le mast.
0	0	0	Forecast spend in line w of works by the service.
(12)	0	(12)	Small level of spend this remainder of budget is r
(555)	0	(555)	Project complete with fir this financial year.
0	0	0	To conclude survey wor on possible small scale
(5)	(5)	0	Work will focus on worst the railway then income Rail. The unspent budge further design work on th
(69)	0	(69)	No further capital work e residents would be fund
35	0	35	Balance carried over fro Scalesburn line above.

0		
	16	Funding has ended. Some late costs have come through that w
0	0	— Full spend expected by end of the year on thee two budget lines, including purchase of buses, ticket machines and bus
0	0	shelters.
0	0	Purchase of bus to support in-house bus operations, funded by the service revenue budget.
0	0	Project complete with additional £20k forecast for final ancillary works relating to security (cctv). Budget shared with Torvean.
0	(144)	Substantive works complete. Additional £50k forecast for access, security works and retention. Tender returned c£140k less than original £500k forecast.
0	0	Contract awarded Sept 24 for structural works to lower columns. Barrier installation tender going out October and will absorb the remaining budget this FY.
(175)	0	Construction work was to be funded by the Scottish Government and THC capital programme. The Scottish Government are still exploring potential funding models including combining RTIF with funding streams such as regeneration. The project will only proceed once the Scottish Government funding contribution is confirmed. Design work to complete this year, funded in part by RTIF and UKSPF.
0	19	Further expenditure of £116k to be to be incurred 24/25 which comprises of final contractor valuations for work and fees. A further £14k which covers contractual retention and a small amount of fee which will be incurred 2025/26 FY. Remaining RTIF (£100k) and CRF (£42k) funding to be claimed this year. The THC capital contribution for this project is self-funded in that it will be repaid from future car park income. Repayments to be made anually once complete and final outturn is known.
		Income reflecte drowdown from Salix Eurod for the LED
0	0	Income reflects drawdown from Salix Fund for the LED Programme.
0	0	Awaiting conclusion of legal ownership transfer of TEF02 mast.
		Programme. Awaiting conclusion of legal ownership transfer of TEF02
0	0	Programme.Awaiting conclusion of legal ownership transfer of TEF02 mast.Forecast spend in line with budget allocation pending a review
0	0	Programme. Awaiting conclusion of legal ownership transfer of TEF02 mast. Forecast spend in line with budget allocation pending a review
0	0	 Programme. Awaiting conclusion of legal ownership transfer of TEF02 mast. Forecast spend in line with budget allocation pending a review of works by the service. An update to be provided at Q3. Small level of spend this year to secure culvert hatch but
0	0 (12)	 Programme. Awaiting conclusion of legal ownership transfer of TEF02 mast. Forecast spend in line with budget allocation pending a review of works by the service. An update to be provided at Q3. Small level of spend this year to secure culvert hatch but remainder of budget is not expected to be required. Project complete with final retention payment due to be made
0 0 0 0 0 0	0 0 (12) (555)	 Programme. Awaiting conclusion of legal ownership transfer of TEF02 mast. Forecast spend in line with budget allocation pending a review of works by the service. An update to be provided at Q3. Small level of spend this year to secure culvert hatch but remainder of budget is not expected to be required. Project complete with final retention payment due to be made this financial year. To conclude survey work and liaise with the local community
0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0	0 0 (12) (555) 0	Programme. Awaiting conclusion of legal ownership transfer of TEF02 mast. Forecast spend in line with budget allocation pending a review of works by the service. An update to be provided at Q3. Small level of spend this year to secure culvert hatch but remainder of budget is not expected to be required. Project complete with final retention payment due to be made this financial year. To conclude survey work and liaise with the local community on possible small scale interventions. Work will focus on worst areas of erosion and as also affects the railway then income includes a contribution from Network Rail. The unspent budget will carry over to next year to allow

Flood Risk Management Act	299	121	0	121
Coastal Change Management	254	41	0	41
Coastal Flood Protection Studies	49	0	0	0
Surface Water Management Plans	68	2	0	2
HARBOURS & FERRIES				
Harbours Health & Safety and General Stru	184	116	0	116
Lochinver Harbour	500	5	0	5
Portree Harbour	20	0	0	0
Uig Ferry Terminal and Link Span*	1,289	3,940	(778)	3,162
Corran Ferry Infrastructure	830	329	494	823
PLANNING & DEVELOPMENT				
Town & Countryside Regeneration	384	0	0	0
Inshes District Park	0	14	0	14
Wester Ross Visitor Hubs	64	0	0	0
Green Infrastructure Merkinch Boardwalk	89	5	(1)	4

			 _		
260	0	260	(39)	(39)	0
135	0	135	(119)	(119)	0
49	0	49	0	0	0
48	0	48	(20)	(20)	0
170	0	170	(14)	(14)	0
500	0	500	0	0	0
20	0	20	0	0	0
10,731	(1,500)	9,231	7,942	0	7,942
2,700	(1,800)	900	70	70	0
200	0	200	(184)	(184)	0
14	(14)	0	0	0	0
1	0	1	(63)	(63)	0
30	(30)	0	(89)	(89)	0

This line supports development of the 6 year flood risk plan and interim reviews throughout, aswell as supporting planning consultations with aim of reducing future flood risk in areas of development. This budget lines includes an annual allocation but spend comes in peaks and troughs. The underspend carried over is expected to be spent next year to support the next interim review as we enter the mid-way point of the 6 year cycle. This was a one year allocation but work will be spread out into next financial year. This budget supports finalisation of the Highland wide Coastal Change Adaptation Plan and then work will progress on Local Plans to identify specific works. There are 6 coastal areas identified and a flood study will be carried out on each. This budget line includes an annual allocation in each year of the programme and will support 1 to 2 studies per year. Initial work focus on identifying a plan and then spend to be carried out on small case interventions, with more spend expected next year hence the balance carried forward. Vectec Fuel replacement project underway and complete for 24/25 with a reduced forecast of £70k. All other projects completed in Q1, balance will c/f to fund spend in 25/26. Framework being established to take forward the three schemes in capital programme, being Lochinver, Portree and Kinlochbervie. Lochinver project to progress first. The small capital budget for Portree will allow improvement work to harbour steps that are currently closed. Expect total overrun of c£10m. Project funded by mix of grant and THC capital recoverable from future harbour dues income. Discussions remain ongoing with Transport Scotland regarding funding of the overspend. Project includes shoreside infrastructure improvements and is to be funded £20m from CRD and £10m from THC capital. Replacement upgrades on structures following completion of survey works, possible land purchase at Smoo Cave and possible land purchase for extension of car park at Ardvreck. This is a one-off budget but perhaps more appropriate to consider utilising over the remaining programme, so balance to carry over to next FY. Final planting costs to be funded by developer contributions. Remaining budget to carry over into 25/26 to fund a number of projects that will progress next year. Design stage will be fully claimed from SUSTRANS to end of 24/25 (circa £18k). A further £12k will be funded from the Coastal Communities fund by the end of 24/25. Construction works will not commence now until 25/26. £89k budget to carry forward and will be used to fund construction, pending confirmation of £1.8m from Scottish Governments Active Travel Infrastructure Fund and £45k from Common Good.

Storr Visitor Management	17
Misc Assets, Bridges & Structures	88
Smart City Digital Projects	0
Inverness Castle Redevelopment*	9,413
City Region Deal Projects	0
ZCCR - Bught Park Stadium	0
ZCCR - Energy Centre Inverness	0
ZCCR - Northern Meeting Park	0
Community Regeneration Capital Funds	
Nature Restoration Fund	723
Highland Coastal Communities Fund	0
Island Infrastructure Fund	0
Place Based Investment Programme 21/22 Fund	0
Place Based Investment Programme 22/23 Fund	0
Place Based Investment Programme 23/24 Fund	0
UK Shared Prosperity Fund	0
Town Centre Fund	0
Vacant & Derelict Land Fund	0
Regeneration Capital Grant Fund	0
Community Led Local Development	0
Other Regeneration Projects	0
OVERALL TOTAL	47,469
	,U

323	(214)	109
0	0	0
0	237	237
3,828	(2,625)	1,203
1,358	(576)	782
1,819	(743)	1,076
1,381	(1,417)	(36)
1,757	(1,123)	634
114	0	114
574	0	574
77	(398)	(321)
49	(767)	(718)
396	(809)	(413)
257	(1,106)	(849)
362	(1,655)	(1,293)
1	(367)	(366)
0	(556)	(556)
1,162	(4,330)	(3,168)
6	0	6
55	(55)	0
33,361	(17,428)	15,933

*Project budgets are either wholly or partly self-funded (ie from income generated or

327	(310)	17
88	0	88
0	0	0
11,071	(3,600)	7,471
3,348	(3,348)	0
8,271	(8,271)	0
2,471	(2,471)	0
4,256	(4,256)	0
723	0	723
1,100	(1,100)	0
320	(320)	0
292	(292)	0
809	(809)	0
1,106	(1,106)	0
1,655	(1,655)	0
7	(7)	0
556	(556)	0
4,735	(4,735)	0
430	(430)	0
55	(55)	0
95,357	(44,424)	50,933

0	0	0
0	0	0
0	0	0
(1,942)	(1,942)	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
0	0	0
3,464	(4,730)	8,194
3,464	(4,730)	8,194

 П
The budget of £17k relates to Storr path refurbishments. Also included is the OMOS Retail Unit & EV Charge project. Project is complete this financial year and the expenditure will be fully funded.
Forecasting spend for works on bridge at Foyers Falls plus survey works on structures. Remaining budget to be carried into 25/26 to progress further projects.
A claim was submitted to recover the spend. The service are currently working through feedback and documentation provided by the funder and a further update to be provided at Q3 regarding the position of recovery of funds.
Project remains on track and on budget. The only change is the expected timing of the need to drawdown THC capital, with the remainder due 25/26.
Progression of CRD projects including Northern Innovation Hub, Life Sciences Innovation Centre and Affordable Housing.
Project on track and fully funded by LUF.
Project on track and fully funded by LUF.
Project on track and fully funded by LUF.
Budget reflects allocation carried over from previous year. The nature of the projects mean they are susceptible to delays however it is expected that the budget remaining will be fully spend this FY. Additional funding awarded for 24/25 of £331k was subsequently withdrawn by Scottish Government.
Funded by drawdown from Crown Estates earmarked balance.
Expected to fund projects at Canna Hub, Eigg Old Surgery and Small Isles Roads Improvements.
£140k to be repaid to Scottish Government. £335k of funding for UHI Campus Pitch expected to be carried forward.
Expecting full pay out of capital funds by the end of 24/25.
Expecting full pay out of capital funds by the end of 24/25.
Expecting full pay out of capital funds by the end of 24/25.
£236k of funds to be repaid to Scottish Government from TCF1 and TCF2. £124k of funding for UHI Campus Pitch expected to be carried forward.
Currently in discussions with Scottish Government to seekapproval spend the balance on a long standing project. Update to be provided at Q3.
 Additional funds of £405k from Scottish Govt due in Q3.
Funds of £430k due from Scottish Government this year to be spent.

THE HIGHLAND COUNCIL

CAPITAL MAJOR PROJECT WHOLE LIFE REPORTING - 2024/25 Q2

SERVICE: INFRASTRUCTURE, ENVIR WHOLE LIFE BUDGET				ACTUALS TO DATE			FORECAST TO END OF			PROJECT			COMMENTS
Project Description	LIFE BUDGET PENDITU £000		BUDGET	ACTUAL XPENDITU TO DATE £000		NET	FORECAS			соѕт	TIMIN G	SCOP E	COMMENTS
Naver Bridge	11,575	0	11,575		0		11,575	0	11,575	G	G	G	Work to replace aged single track bridge carrying A836 over River Naver in Suther fixed price contract is in place with the contractor. Work has commenced and is expected to complete in Autumn 2025. Pl remains on track.
Uig Ferry Terminal and Link Span	65,098	-39,058	26,040	65,816	-38,376	27,440	74,800	-39,098	35,702		G		Life budget includes additional £1.1m for terminal building, funded 60% by grant ar by THC capital recoverable through harbe dues. Construction works ongoing with ne terminal building expected to complete S 2025. The project in total expects a c£10 overrun primarily due to the split outage a talks remain ongoing with Transport Scot regarding funding. The capital is expected repaid from future income stream.
Inverness Castle	35,905	-20,350	15,555	23,564	-16,964	6,600	35,905	-20,350	15,555		G	G	Contract let, on programme, estimated completion Summer 2025. Fixed price co currently on track across all aspects, inclu- price, timing and scope. Approximately 1 the THC capital contribution is to be repa- future income generated.
Inshes Roundabout	10,050	0	10,050	302	0	302	10,050	0	10,050	G	G	G	Design work progressing as planned. But considered appropriate.
Corran Ferry Infrastructure	30,000	-20,000	10,000	823	0	823	30,000	-20,000	10,000		G	G	Preliminary work progressing. Formal ap of funding from UK Government CRD to confirmed.

Appendix 2

```
ge
herland. A
 is
Project
for the
and 40%
 rbour
new ferry
e Spring
10m
e and
cotland
cted to be
contract
ncluding
 <sup>,</sup> 1/3 of
paid by
Budget
approval
to be
```