The Highland Council

Agenda Item	5.b
Report No	RES/02/25

Committee:	Corporate Resources
Date:	20 March 2025
Report Title:	Corporate Capital Monitoring to 31 December 2024
Report By:	Chief Officer – Corporate Finance

1. Purpose/Executive Summary

- 1.1 This report provides Members with the corporate capital monitoring statement for the third quarter of the 2024/25 financial year to 31st December 2024, which presents a summary of the actual spend together with a forecast 2024/25 year end outturn position.
- 1.2 Net spend on capital projects to the end of Q3 2024/25 totalled £92.365m for the General Fund against a net annual budget figure of £156.303m. Net spend on capital projects for the Housing Revenue Account (HRA) totalled £45.343m against a net annual budget figure of £69.750m.
- 1.3 The forecast net outturn for the General Fund for 2024/25 totals £132.997m and this would give rise to a forecast net underspend against budget of £23.306m. The forecast net outturn for the HRA for 2024/25 totals £65.872m and this would give rise to a forecast net underspend against budget of £3.878m.
- 1.4 The report also highlights how the planned capital expenditure for 2024/25 will be funded, with borrowing being the major source across both the General Fund and HRA.

2. Recommendations

- 2.1 Members are asked to:
 - i. **Note** the net spend to the end of Q3 2024/25, the forecast year end outturn and the funding profile; and
 - ii. **Note** the update provided regarding main project spend variances.

3. Implications

- 3.1 **Resource:** Resource implications are discussed in the report.
- 3.2 **Legal:** The contents of this report and the annual accounts aim to satisfy the requirement of Sections 6 and 7 of the CIPFA Financial Management Code- 'Monitoring financial performance' and 'External financial reporting'.
- 3.3 **Risk:** Risk implications to the budget position, and budget assumptions, will be kept under regular review and any project-specific risks identified reported to future Committees. The affordability of the Capital Programme as a whole is subject to variations in price inflation and changes in interest rates.
- 3.4 **Health and Safety (risks arising from changes to plant, equipment, process, or people):** An important aspect of continued capital investment relates to managing health and safety risk. The requirement to safely maintain and enhance Council assets, essential to the delivery of frontline services, remains an increasing challenge to the Council as a number of assets reach the end of their useful economic life.
- 3.5 **Gaelic:** There are no specific Gaelic implications arising as a direct result of this report.

4. Impacts

- 4.1 In Highland, all policies, strategies or service changes are subject to an integrated screening for impact for Equalities, Poverty and Human Rights, Children's Rights and Wellbeing, Climate Change, Islands and Mainland Rural Communities, and Data Protection. Where identified as required, a full impact assessment will be undertaken.
- 4.2 Considering impacts is a core part of the decision-making process and needs to inform the decision-making process. When taking any decision, Members must give due regard to the findings of any assessment.
- 4.3 This is a monitoring and update report and therefore an impact assessment is not required.

5. General Fund Capital Monitoring Q3 2024/25

- 5.1 **Appendix 1** provides a summary of the capital programme budgets, spend and income for Q3 of financial year 2024/25, along with the forecast outturn position to the end of the financial year. The actual figures provided reflect the net project expenditure, i.e. project costs incurred less project-specific income received. The net budget for 2024/25 is £156.303m.
- 5.2 Overall, there has been a net expenditure of £92.365m for Q3, which reflects 59% of the annual budget.
- 5.3 The forecast outturn position to the end of 2024/25 projects a net expenditure of £132.997m which would result in a forecast underspend against budget of £23.306m. Unless otherwise stated, an underspend against budget is typically due to changes to the expected spend profile, rather than an adjustment to overall project cost, and any underspend would roll over into the next financial year. The forecast underspend can be attributed primarily to the following:

- **Tain 3-18 Campus:** Forecast of £10.725m to be reprofiled to next financial year due to over-optimistic cash flow forecasts provided by the contractor, as reported previously, and the impact of delays in completion of some work elements. The position has however improved from Q2 where an original reprofiling forecast of £14.200m was anticipated. The revised programme indicates a building handover date of June 2025, which results in an operational date of August 2025.
- **Broadford Primary:** Forecast of £7.419m to be reprofiled to next financial year due to the revised programme which targets for the building to be operational from October 2026 (previously December 2025).
- **Nairn Academy:** Forecast of £1.199m to be reprofiled to next financial year arising from a review of the expenditure profile following the award of the contract in October 2024. Progress on site remains on programme.
- Fort William Waste Transfer Station: Forecast underspend of £2.298m to be reprofiled to next financial year due to delays finalising the land lease. Construction is in progress with anticipated completion Summer 2025.
- 5.4 Within the forecast net underspend reported above is a projected overspend of £7.942m this financial year for Uig Ferry Terminal and Link Span Redevelopment. Discussions are ongoing with Transport Scotland regarding the funding of this overspend and a further update will be provided in due course.
- 5.5 **Appendix 2** presents how the forecast General Fund net capital expenditure for 2024/25 will be funded. Borrowing continues to be the largest source of funding with £99.546m forecast, amounting to 75% of forecast net capital expenditure. The General Capital Grant is expected to be £24.616m. The approved capital programme included some projects that are either wholly or partly self-funded, meaning that the borrowing costs associated with the capital expenditure will be repaid either from income generation or savings within the service revenue budget. It is forecast that £8.335m of capital expenditure in 2024/25 will be self-funded in this way.
- 5.6 Individual project spend forms the basis of the capital reports to Strategic Committees and links to those papers are provided below within Background Papers.
- 5.7 The approved capital programme, as reflected in the monitoring statement, will be updated in due course to reflect the outcome of any further decisions by the Council in this financial year and beyond. An update report is expected to be provided to full Council in March 2025 setting out further information regarding the Highland Investment Plan, including the allocation of budget to a number of Phase 1 HIP locations.

6. HRA Capital Monitoring Q3 2024/25

6.1 **Appendix 3** presents the net outturn figures for the HRA Capital Programme to the end of Q3 2024/25, along with the forecast net outturn to the end of the financial year. It reports a net outturn figure of £45.343m which reflects 65% of the annual budget of £69.750m. The forecast annual net outturn to the end of 2024/25 is £65.872m which therefore projects an underspend of £3.878m against budget, being issues related to labour and material shortages at both Highland and national level. The agreed affordable new build programme 2024/25 has so far delivered 134 new Council homes to 31st December and there have also been 4 individual open market purchases this financial year.

- 6.2 The mainstream HRA Capital Programme is based on the HRA Capital Plan 2022-2027, through which resources are allocated at area level and local projects approved at an Area Committee level. The new Council house build programme was approved on 31 January 2024 as part of the Council's Strategic Housing Investment Programme 2024-2029. Increasing the supply of affordable housing in Highland is a key feature underlying the Highland Housing Challenge which was established at Council on 27 June 2024.
- 6.3 **Appendix 3** also presents how the forecast HRA net capital expenditure for 2024/25 will be funded. Borrowing continues to be the largest source of funding with £39.438m forecast, amounting to 60% of forecast net capital expenditure. The other major sources of funding include the Scottish Government Grant of £16.913m and the Council's Landbank Fund of £6.291m.

Designation: Chief Officer - Corporate Finance

Date: 26 February 2025

Authors: Brian Porter, Chief Officer – Corporate Finance Darryl Urquhart, Principal Accountant

Background Papers:

 Communities & Place Committee General Fund Capital Monitoring: <u>https://www.highland.gov.uk/download/meetings/id/84455/6_capital_monitoring_report_</u> <u>q3_202425</u>

• Economy & Infrastructure Committee General Fund Capital Monitoring: https://www.highland.gov.uk/download/meetings/id/84587/item_6_capital_monitoring_q 3_202425

• Housing & Property Committee General Fund Capital Monitoring: <u>https://www.highland.gov.uk/download/meetings/id/84465/item_9_property_capital_rep_ort</u>

 Housing & Property Committee HRA Capital Monitoring: <u>https://www.highland.gov.uk/download/meetings/id/84462/item_6_housing_revenue_ac</u> <u>count_hra_capital_monitoring_statement_to_31_december</u>

• General Fund Capital Programme 2024/25 – 2028/29 - Approved September 2023: <u>https://www.highland.gov.uk/download/meetings/id/82168/item_12_capital_programme_review</u>

Appendices: Appendix 1: Capital Expenditure Monitoring GF Q3 2024/25 Appendix 2: Capital Expenditure Funding GF Q3 2024/25 Appendix 3: Capital Expenditure Monitoring HRA Q3 2024/25

THE HIGHLAND COUNCIL

MONITORING OF CAPITAL EXPENDITURE - 1ST APRIL 2024 TO 31ST DECEMBER 2024 (Q3 2024/25)

SERVICE: GENERAL FUND	BUDGET	ACTUAL FORECASTS			VARIANCE						
Project Description	2024/25 Capital Budget	2024/25 Actual Expenditure	2024/25 Actual Income	2024/25 Actual Net Year to Date	2024/25 Forecast Expenditure	2024/25 Forecast Income	2024/25 Forecast Outturn	F	2024/25 Variance 'cast v Budget	2024/25 Reprofile to Next Financial Year	2024/25 Overspend / (Underspend)
	£000	£000	£000	£000	£000	£000	£000		£000	£000	£000
SCHOOLS	81,172	39,908	(2,586)	37,322	63,248	(1,313)	61,935		(19,237)	(21,219)	1,982
PROPERTY STRATEGIC ASSET MANAGEMENT	6,312	6,137	(1,314)	4,823	8,656	(1,349)	7,307		995	1,098	(103)
HEALTH & SOCIAL CARE PROGRAMME	1,005	218	(57)	161	503	(57)	446		(559)	(559)	0
COMMUNITY AND LEISURE FACILITIES	551	253	(5)	248	507	(5)	502		(49)	(126)	77
ROADS AND BRIDGES	28,128	20,361	(777)	19,584	32,293	(4,964)	27,329		(799)	(1,251)	452
ACTIVE TRAVEL & TRANSPORT	2,398	3,713	(116)	3,597	5,492	(3,153)	2,339		(59)	(74)	15
PARKING	1,095	928	(406)	522	1,230	(563)	667		(428)	(285)	(143)
LIGHTING & COMMUNICATIONS	714	536	0	536	1,167	(487)	680		(34)	0	(34)
FLOOD PROTECTION	1,533	303	0	303	867	(30)	837		(696)	(248)	(448)
HARBOURS & FERRIES	2,823	11,102	(344)	10,758	13,020	(2,783)	10,237		7,414	(528)	7,942
WASTE MANAGEMENT	5,022	3,875	(1,615)	2,260	6,668	(4,924)	1,744		(3,278)	(3,278)	0
BEREAVEMENT SERVICES	2,849	556	0	556	2,264	0	2,264		(585)	(585)	0
PLAY PARKS AND COMMUNITY SPACES	1,603	485	(686)	(201)	1,800	(944)	856		(747)	(747)	0
PUBLIC CONVENIENCES	(76)	171	(3)	168	188	(49)	139		215	136	79
іст	4,185	1,198	0	1,198	3,919	(2,039)	1,880		(2,305)	(2,305)	0
VEHICLES & PLANT	3,415	2,922	(206)	2,716	4,244	(590)	3,654		239	239	0
PLANNING & DEVELOPMENT	10,634	23,375	(17,527)	5,848	37,765	(29,824)	7,941		(2,693)	(2,699)	6
ENERGY EFFICIENCY	0	84	0	84	306	(306)	0		0	0	0
NON-HRA HOUSING	2,940	3,409	(1,527)	1,882	4,618	(2,378)	2,240		(700)	(700)	0
OVERALL TOTAL	156,303	119,534	(27,169)	92,365	188,755	(55,758)	132,997		(23,306)	(33,131)	9,825

FUNDING OF CAPITAL EXPENDITURE - 1ST APRIL 2024 TO 31ST DECEMBER 2024 (Q3 2024/25)

SERVICE: GENERAL FUND

	2024/25 Capital Budget	2024/25 Actual Net Year to Date	2024/25 Forecast Outturn	2024/25 Variance F'cast Outturn v Budget	2024/25 Reprofile to Next Financial Year	2024/25 Overspend / (Underspend)
Funding	£000	£000	£000	£000	£000	£000
General Capital Grant	24,616	17,165	24,616	0	0	0
Capital Receipts	500	142	500	0	0	0
Self Funded Projects*	8,491	6,677	8,335	(156)	(156)	0
Borrowing	122,696	68,381	99,546	(23,150)	(32,975)	9,825
TOTAL FUNDING	156,303	92,365	132,997	(23,306)	(33,131)	9,825

*To relfect project budgets that are either wholly or partly selffunded (ie from income generated or savings).

THE HIGHLAND COUNCIL

MONITORING OF CAPITAL EXPENDITURE - 1ST APRIL 2024 TO 31ST DECEMBER 2024 (Q3 2024/25)

SERVICE: HOUSING REVENUE ACCOUNT

Project Description	Net Budget £000	Actual Net Year to Date £000	Estimated Net Outturn £000	Actual Net Variance £000	(Reprofiling)/ Acceleration Net £000	Year End (Under)/Over £000
Capital Programme						
Equipment and Adaptations	1,030	590	922	(108)	(108)	0
Major Component Replacement	2,096	1,357	2,281	185	185	0
Heating/Energy Efficiency	17,918	9,645	17,013	(905)	(905)	0
External Fabric (Major Component Replacement)	1,389	505	980	(409)	(409)	0
External Fabric (Environmental Improvements)	1,653	102	723	(930)	(930)	0
Healthy, Safe and Secure	1,822	1,072	1,856	34	34	0
Contingencies/Retentions	1,873	0	0	(1,873)	(1,873)	0
Total 2024/25 Programme	27,781	13,271	23,775	(4,006)	(4,006)	0
Council House Building Capital Programme						
New Council House Buildings	40,219	31,168	40,327	108	108	0
Individual House Purchases	1,749	904	1,770	21	21	0
Total Council Building Programme	41,968	32,072	42,097	129	129	0
OVERALL TOTAL	69,750	45,343	65,872	(3,878)	(3,878)	0

	Net	Actual Net	Year End Estimated Net	Year End Net
Funding	Budget	Year to Date	Outturn	Variance
	£000	£000	£000	£000
Investment Programme				
Useable Capital Receipts	368	379	379	11
Government Grant	16,000	13,511	16,913	913
Landbank	6,291	784	6,291	0
Evergreen Infrastructure Loan Fund	2,852	0	2,852	0
Borrowing	44,240	30,669	39,438	(4,802)
GROSS FUNDING	69,750	45,343	65,872	(3,878)