

The Highland Council: Scheduled Watercourse Maintenance Works - Pending

Works Number	Watercourse Name	Location	Date for Re-Inspection*	Description of Works
580	South Kessock Seawall	3 Areas in the seawall	25/02/2025	Repair missing stones sets in the seawall
608	Dingwall Flood Defences	Canal footpath At victoria park	10/10/2024	Infill and seal holes in the embankment where rabbits have been burrowing.
626	Mill Burn	Culvert under Sir Walter Scott Drive	10/09/2024	Remove all silt and stone deposition from the inlet and ditch 10m upstream from the inlet
628	Druid Temple Burn	Druid Temple Crescent, Inverness	10/09/2024	Remove all silt and stone deposition from the inlet and ditch 10m upstream from the inlet
633	Druid Temple Burn	Next to the playing ground at Grebe Avenue Hall	10/09/2024	Remove all vegetation lying in and across the burn which is restricting forward flow of water
635	Ault na Skiah	Adjacent to the Distributor Road (B8082) behind properties on Castle Heather Avenue	10/09/2024	remove silt accumulations from the culvert inlet which has reduced the culvert width by approx 50%, please remove any self seeded trees that are growing in the burn or on the burn sides.
636	SWFRC	SWFRC numerous locations	10/09/2024	Remove all vegetation gorse/whin are growing on the crown and sides of the flood relief channel. Currently growing is numerous areas
641	Eil Burn	Behind Burnside Lane	31/10/2024	Remove vegetation along ditch. Priority increased following updated observation of increased weed growth.
658	Slackbuie Channel	Junction of Culduthel Road and Green Drive	10/09/2024	Silt accumulations and a build up of debris/rubbish at the culvert,some of which is lying at the twin culvert inlets, please remove as much silt as possible and ensure inlets are clear.
663	Beechwood Burn	Opposite the Veterinary Centre on the B9006 Culloden Road	10/09/2024	The outlet of structure 60 is suffering silt and vegetation deposition approx 90% surcharged, the inlet of structure 70 has similar issues although not surcharging, deposition is deflecting waterflows towards the sidewall, ditch burn 10 metres downstream from the outlet and 10m upstream from the inlet to return burn to original invert levels.
664	Ault na Skiah	Culvert outlet opposite Evan Barron Rd	10/09/2024	The culvert outlet is 50% surcharged due to windblown trees and woody debris lying across the watercourse for the majority of the open section down to the boundary fence of the property. Clear all woody debris from the open section.
690	Ben View Burn	Near Passing Place Lay-by next to Brahan View, Upper Arcan Road Marybank.	04/11/2024	Heavy Vegetation surrounding Inlet & all along Bank Upstream to Structure 60 & Downstream to S72. Vegetation to be cut back 10m Upstream from Inlet of S70 & all along Downstream between S70 & S72.
710	Hill Terrace Burn	Hill Terrace, Kinlochleven	15/08/2024	Silt/ Stone build up near Inlet. Should be removed to ensure unrestricted flow.
714	Slackbuie Spring	Upper Slackbuie along SWFRC, Inverness.	04/09/2024	Vegetation on spill to be cut down to geo fabric underneath.
719	Mill Burn	Sluice Gate near Millburn Court, Inverness	10/09/2024	RHS of Sluice blocked with Debris, forcing all Waterflow into LHS should be cleared.
724	Knockbain Burn	Knockbain Burn, near Gorstan, Dingwall	02/09/2024	Build up of Silt on LHS near Screen - Should be cleared
728	Balantoul Burn	Debris Screen near SSE Garage, A82 Fort Augustus.	22/08/2024	Screen Blocked & Surcharged 50% from Large Debris & Leaves. Rest of Screen to be cleared with large Debris removed. Side-cast Debris to removed also.
730	Ardival Burn	Rear entrance to Wyvis Hotel, Strathpeffer	02/09/2024	Old Stone Culvert has collapsed, causing Inlet to Pool/ Surcharge & overtop over Road. Culvert to be replaced with new Pipe & Headwall.
732	Olig Cemetery Burn	Olig Cemetery, road leading to St Trothan's Church, Castletown	26/08/2024	Dual Stone Culvert/ Cundy has collapsed in middle of Culverted section parallel to Road. Multiple piles of side-cast Debris surrounding Screened Inlet U/S. Repair/ replace collapsed section, collect side-cast Debris near Screen.
738	Holm Burn	Underneath Bridge on B862, near Holm Lodge. Inverness	10/09/2024	Tree Limb stuck underneath Bridge on B862. Limb will need to be removed.
739	Swordale Burn	Bonar Bridge	15/10/2024	Stone/ Concrete Culvert Pipe has collapsed causing Water to back up and overflow down towards the Property. Homeowners property, it is the responsibility of the Homeowner to undergo the Works required.
741	Park Burn	Park Road,Sstrathpeffer	07/11/2024	Partial blockage and likely collapse of stone culvert within 2m of Manhole. Section is estimated to be below footpath. Callapse to be repaired and blockage removed.
743	Guisach Burn	Treasures of the Earth Museum	28/08/2024	Screen blinded by sediment. BEAR contacted to clear the screen.
744	Mill Burn	Section between Mason Road & Teal Avenue	10/09/2024	Fallen Trees lying within the Watercourse accumulating Derbis. Trees & Debris to be removed to ensure un-restricted flow.
746	Smithton Burn	Trash screen upstream of railway bridge behind Murray Terrace, Smithton	11/09/2024	RHS of Screen blocked with washed down Debris, Silt, Stones etc. Should be removed to ensure un-restricted flow.
747	Clyne Burn	Along section of Burn that runs parallel with Clynelish Road & the back of Brora Distillery	19/09/2024	Fallen Tree lying within the Watercourse accumulating Derbis upstream from Culvert Inlet, Tree & Debris to be removed to ensure un-restricted flow.
748	Gergask Burn	Culvert under single track road near Am Bothan, Laggan	15/01/2025	Culvert Inlet blocked with Wooden debris & Large Tree Branch, should be removed to ensure un-restricted flow
749	Eil Burn	Screened Inlet to Culvert under Station Road (A862), Conon Bridge	31/10/2024	Inlet area silted up which has raised the bed of the watercourse, silting the Screen Inlet by approx. 50%. Silt should be removed surrounding the Inlet.
751	Culloden Burn West	Outlet of Culvert, next to Gruffalo carving	12/03/2025	Burn blocked with cluster of Woody debris, should be cleared to ensure un-restricted flow
752	Beechwood Burn	Outlet of Culvert that runs parallel with A9 Ditch	10/12/2024	Outlet of Culvert blocked with Stones. The Stones should be removed from the Outlet and the Watercourse should be ditched down to original bed levels up to 10m downstream from the Outlet.

* The stated date for re-inspection denotes when the re-inspection is due and not when the works are due to be carried out